

Materielle und finanzielle Erfüllung des Investitionsplanes (in TM)

	Plan		Ist		Ausrüstg.	Bau	Ausrüstg.	Sonst.
	fin.	mat.	fin.	mat.				
UW Schillerpl.	1135,0	1030,0	983,3	1035,2	50,2	960,0	25,0	
UW Bodenbacher	10,0	10,0	-	10,0	10,0	-	-	
Kabelprogramm	2350,0	1617,0	1405,5	1454,2	454,2	1000,0	-	
Energiedisp.								
zentr.	2100,0	2100,0	1819,2	1684,0	-	1684,0	-	
Gleisinvestition	-	2227,0	-	2227,0	2227,0	-	-	
Kabellegung UW								
Kadeb.	750,0	400,0	25,1	20,0	-	20,0	-	
UW Fuokplatz	10,0	10,0	15,9	14,5	14,5	-	-	
UW Heidebeul.	359,0	359,0	347,9	280,0	80,0	200,0	-	
UW Gellertstr.	225,0	250,0	270,8	267,0	43,8	172,0	51,2	
UW Reick	340,0	740,0	674,6	690,0	-	690,0	-	
Koordinierungs- maßnahmen	-	-	24,0	24,0	-	24,0	-	
UW Polkestr.	630,0	70,0	69,2	69,1	2,1	67,0	-	
UW West	1360,0	1895,0	-	-	-	-	-	
Landsrückensv.	6,0	-	2015,8	1892,7	42,7	1850,0	-	
Investitions- vorbereitung	25,0	25,0	76,2	32,0	-	-	32,0	
Abstellanl.-Tra.			7,3	-	-	-	-	
Zwischenpontone			8,4	-	-	-	-	
	9300,0	10733,0	7743,2	7472,7	697,5	6667,0	108,2	